TEJUS

[redacted] improvements to roads and drains at Kodigehalli village from 4th to 5th cross [redacted] Kodigehalli

[redacted] : M/s KRIDL

[redacted] : BBMP

[redacted] : 50.00Lakhs

[redacted] : 1st and Final Bill

[redacted] : (a)Mr. Sundresh G K
Assistant Engineer, BBMP, Bangalore.
: (b)Mr. Chandrashekhar B. V
Assistant Executive Engineer, BBMP, Bangalore
: (c) Mr. Shivunaika B Site Engineer
M/s Tejus Consultants

Description of Item of Work	Comments/observation
[redacted] Dismantling of existing structures like culverts, [redacted] and other structure comprising of masonry, [redacted] wood work, steel work, including T&P and scaffolding [redacted] sorting the dismantled material, disposal of [redacted] and stacking the serviceable material with all lifts [redacted] specifications. i) Lime /Cement Concrete. I. By Manual [redacted] Cement Concrete Grade M-15 & M-20, MORTH [redacted] (P.No. 139, I.No. 18.18 of CSR 2018-19)	Work done up to the billed quantity and quality is satisfactory
[redacted] Compaction KSRRB 300-58. Compaction of original [redacted] maximum of 6 passes of 8 to 10 tonnes power roller [redacted] depression occuring during rolling including cost of [redacted] of machinery complete as per specifications. MORTH / [redacted] (P.No. 147, I.No. 19.64)	Work done up to the billed quantity and quality is satisfactory
[redacted] Excavation for roadwork in soil with hydraulic [redacted] cum bucket capacity including cutting and loading in [redacted] bottom and side slopes, in accordance with [redacted] lines, grades and cross sections, and transporting to [redacted] location and complete as per specifications. MORTH [redacted] (P.No.143, I.No.19.14 of PW,P&IWTD S.R	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

[illegible] M 400-17, Providing, laying, spreading and compacting graded [illegible] aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage ' of [illegible] Material by tipper to site, laying in uniform layers with paver in [illegible] base course on well prepared surface and compacting with [illegible] roller to achieve the desired density.complete as per [illegible] specifications. MORTH Specification No. 406 (P.No.155, I.No.20.18 of PW,P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
[illegible] 4-1.2: Providing and laying in position plain cement concrete of [illegible] 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Work done up to the billed quantity and quality is satisfactory
Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., for all super structure works with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges)- Ready Mixed Concrete M-20 (P No 19, I No 4.49.10 SR PWD 2018-19)	Work done up to the billed quantity and quality is satisfactory
Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.174, I.No.22.7 of PW, P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
Providing groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. - for concrete pavement (P.No.176, I.No. 22.8)	Work done up to the billed quantity and quality is satisfactory